

Act ID	Description	Orig Dur	Early Start	Early Finish	2022															
					Jan				Feb				Mar				Apr			
					10	17	24	31	7	14	21	28	7	14	21	28	4	11	18	25
1000	Notice to Proceed	1d	10-Jan-22	10-Jan-22	█															
1010	Mobilization/Potholing/Survey	4d	24-Jan-22	27-Jan-22	█	█	█													
1020	Co-Op Road Water Install	4d	31-Jan-22	3-Feb-22		█	█	█												
1030	Big Mesa/Pike Place Water Install	8d	7-Feb-22	17-Feb-22		█	█	█	█	█										
1040	Bullhead Drive Water Install	4d	21-Feb-22	24-Feb-22			█	█	█	█										
1050	Easement Water Install	8d	28-Feb-22	10-Mar-22				█	█	█	█	█	█							
1060	Tank Site Work	4d	14-Mar-22	17-Mar-22					█	█	█	█								
1070	Testing	4d	21-Mar-22	24-Mar-22						█	█	█	█							
1080	Water Tie-ins	4d	28-Mar-22	31-Mar-22							█	█	█	█						
1090	Punchlist	8d	4-Apr-22	14-Apr-22									█	█	█	█	█	█		
1100	Substantial Completion	1d	10-Apr-22	10-Apr-22															█	
1110	Final Completion	1d	25-Apr-22	25-Apr-22																█

Start Date: 10JAN22
Finish Date: 25APR22
Data Date: 06JAN22
Run Date: 06JAN22

